

JOB REPORT

Maple Street Kitchen / #1

DATE

Aug 30, 2026

SITE

Maple Street - Kitchen backsplash

WORK COMPLETED

Replaced the damaged backsplash with white subway tile. Grouted all joints, sealed the countertop edge and cleaned the work area.

PHOTO APPENDIX



Before

Cracked tiles and worn grout before repair.



After

New subway tile installed and grouted.

JOB REPORT

Maple Street Kitchen / #1

PHOTO APPENDIX



Detail • Before

Damaged grout at the countertop joint.



After • Detail

Clean grout lines and sealed countertop edge.